

“Commissioning 21st Century 7x24 Facilities”

**Presented by:
Leonard Rozek- E Cube, Inc.**



Rocky Mountain Chapter

September 15, 2009

Mission



The leading knowledge exchange among those who design, build, use and maintain mission-critical enterprise infrastructures, 7x24 Exchange's goal is to improve end-to-end reliability by promoting dialogue among these groups.


DirecTV – Castle Rock, CO



Issues


- Commissioning is probably the most *misunderstood* word in the design/construction industry.
- Common concern - Owners, contractors, and others don't understand the value or benefit of providing what appears to be another layer of service that should already be included in the project. Isn't acceptance testing of the electrical system and balancing of the mechanical systems already in the contract price?

Three-way Authority Splits




 E Cube, Inc. ©
Procure • Specify • Receive • Operate • Commission

5



**Suddenly a heated exchange took place
between the king and the moat contractor**

 E Cube, Inc. ©
Procure • Specify • Receive • Operate • Commission

6

OR HOW TO GET WHAT YOU'VE PAID FOR

E Cube, Inc. ©
Energy • Facilities • Equipment • Project Oversight

7

Commissioning Protocol

Commissioning is the process of ensuring that mechanical, electrical and other building systems are installed, tested, and perform interactively in accordance with the design documents. This systematic process provides an independent verification that systems are functioning properly, as designed, and as required for a complete operating system.

The commissioning process provides the means to integrate the owner's facilities staff into day-to-day operation of the various systems. This interactive process enables the staff to keep track of system functionality testing leading up to final acceptance. Additionally, commissioning offers a mechanism for raising key operational issues and having them documented and addressed.

E Cube, Inc. ©
Energy • Facilities • Equipment • Project Oversight

8

Background

- Other industries - better established
 - Naval vessels
 - Industrial process

Background

- Current Organizations & Guidelines
 - ASHRAE, Guideline 1.1- 2007
 - DOE “Model Comm. Plan and Guide Spec.”, 3/97
 - NEBB “Procedural Stds. For Bldg. Sys. Comm.”
 - SMACNA “HVAC Sys. Comm. Manual”
 - Building Comm. Assoc., AABC, AEE.
 - ASHRAE, Guideline O-2005
 - PECE
 - ASHE

Background

- **Current Practice - focus on HVAC-Controls**
 - Typically weak on Electrical and other systems
 - Data Comm industry doing more on Elec. Cx as expected
e.g., IBM Boulder,
 - Pharmaceuticals and Health Care also taking a broader approach (MSK Cancer Research Center, Unified Labs BSL-3, U of New Mexico Children's Hospital)
 - Recent interest in other building systems such as envelope, roofing, alternative energy, etc.
 - ASHRAE Guideline Committee 1.1-2007 at work

Design

• Specification

• Select Building systems to commission

Major Areas


1. Mechanical




2. Electrical



3. Controls





E Cube, Inc. ©
Energy • Access • Resources • Project Creation

13

Documentation



Issue Tracking and Resolution



Field Observation Notes sm (example)



updated on: 5/17/01 By: JD							# of FONs 9			
!! = Priority: 1: Immediate Attention, 2: Review, 3: FYI, 4: Enhancement							Strikethrough = resolved items, BOLD = new Issues/Comments			
AHEC E3 #	!!	Ident. Date	Iden. Source	Spec. / Dwg.	Respn Party	Location	Equip / System	Description	Comments / status	Resolution date
318	1	11/15/00	AHEC-FE		JCI			Will Johnson Ctrl's interface with Trane Tracer so that AHEC gets all points needed for control of chillers on BAS? (From transmittal by Frank E. to Stuart Crawford of Hp dated 5/01/00.)	Trane waiting on call from USE, coord w/ JCI will complete w/ chiller perf check out in May	
232	1	10/5/00	JPG		JPG		AHU-4	Cannot get enough air to branches and larger branches do not have balance dampers	need to add balance damper to linear diffuser branches 2 ea. 6 total (11/9) baffle installed need to verify need to see air T&B report	
64	2	6/9/00	AHEC/JP		USE	AHU-9	AHU-9	AHU 9, can we have a door installed on the north side of the unit to access the supply fan motor? Same as #49, which is not a closed issue?	DL-ME, Cool Breeze submittals showed all required access doors to get to fans. Doors were also required in the specs. Cool Breeze owes all access doors. Installed by the first week of Dec. USE will install door	



E Cube, Inc. ©
Energy • Access • Resources • Project Creation



14























Integrated Systems Testing						
SIMULATED CHILLER FAILURE UNDER LOAD						
48	0:01	14:30	14:31	Fail the lead Chiller by shutting off power at the local Chiller Control Panel.	E Cube	Lead Chiller off-line. Chiller failure alarm at operator workstation.
49	0:15	14:31	14:46	Monitor chilled water supply and return temperatures, and IP room air temperatures during transition. (Step timing for this and the next steps depend on system response.)	E Cube	Chilled water supply and return temperatures rise.
50	0:02	14:31	14:33	Verify standby chiller energized after failure of the chiller chilled water supply pump, condenser water supply pump, or chiller failure.	E Cube	Chilled water pump energized.
51	0:01	14:33	14:34	Verify DP switches around stand-by chilled water pump prove flow and control valve modulates open.	E Cube	Chilled water flow through stand-by chiller achieved.
52	0:01	14:34	14:35	Verify paddle switch proves flow through stand-by chiller and chiller brought on-line.	E Cube	Chiller start-up sequence initiated.
53	0:20	14:35	14:55	Verify compressors stage on until load satisfied.	E Cube	Chilled water temperatures stabilize.
54	0:15	14:55	15:10	Monitor chilled water supply and return temperatures, and IP room air temperatures after standby online.	E Cube	Chilled water supply and return temperatures stabilize.
55	0:30	15:10	15:40	Monitor operation of stand-by chiller.	E Cube	Standby chiller operates without interruption under full load.
56	0:05	15:40	15:45	Return lead chiller to a power-on condition by turning on power at the local control panel.	E Cube	Chiller start-up sequence initiated.
COMMENTS:						







Thank you!

Questions

E Cube, Inc. ©

34